

Motorcycle Project Status Report – \$2.75m APPROVED

Milestones – Routes 1-17

(Updated July-18)

Route	Project Status - as at July-18	Business Case Allocated	Contract Signed	Q3 – Mar 2018	Q4 – June 2018	Q1 – Sept 2018	Q2 – Dec 2018	Q3 - Mar 2019	Q4 – Jun 2019	2020 Year	
1: Crown Range – Queenstown Lakes DC	COMPLETE	✓	✓	✓	✓	COMPLETED					
2(a): SH6 Makarora - NZTA	Design/contract	✓	✓	✓	✓						
2(b): SH6 Haast - NZTA	Design/contract	✓	✓	✓	✓						
3: SH6 Rapahoe-Charleston - NZTA	Design/contract	✓	✓	✓	✓						
4: SH73 Springfield - NZTA	Design	✓	✓	✓							
5: SH6 Kawateri Junct – NCTIR/NZTA	Design/contract	✓	✓	✓							
6: SH6 Gowan Valley – NCTIR/NZTA	Design/contract	✓	✓	✓							
7: SH60 Motueka - NZTA	Not-started	✓	✓								
8: SH6 Rai Valley - NZTA	Construction almost done	✓	✓	✓	✓						
9: SH1 Kaikoura – NCTIR/NZTA	Under Construction	✓	✓		✓						
10: SH7 Waipara– NCTIR/NZTA	Under Construction	✓	✓		✓						
11: SH63 - 6/63 to Leatham Rd – NCTIR/NZTA	Under Construction	✓	✓		✓						
12: Dyers Pass/InnHarb – Christchurch CC	COMPLETE	✓	✓	✓	✓	COMPLETED					
13: SH1 Silverdale-Wark – NZTA/SafeRoads	Design	✓	✓		✓						
14: SH1 Wark-Wellsford – NZTA/SafeRoads	Design	✓	✓		✓						
15: SH16 Brigham Crk - NZTA/SafeRoads	Design	✓	✓		✓						
16: Old SH22 – Waikato DC	COMPLETE	✓	✓	✓	✓	COMPLETED					
17: Auck – Wells-Waipā NZTA	Design	✓	✓		✓						

Milestones – Routes 18 - 25

Route	Project Status -as at July 2018	Business Case Allocated	Contract Signed	Q3 – Mar 2018	Q4 – June 2018	Q1 – Sept 2018	Q2 – Dec 2018	Q3 - Mar 2019	Q4 – Jun 2019	2020 Year	
18: Hunua Circ – Waikato District Council	Under construction	✓	✓	✓							
19: Clevedon-Waihi - NZTA	Pre-project consultation	✓	✓		✓						
20: Gorges Run – Waimak/Selwyn/NZTA	Pre-project consultation	✓	✓		✓						
21: Heritage Route – Hastings DC	Construction Underway	✓	✓	✓	✓						
22: Pakowhai/Marae – Hastings DC	Construction Underway	✓	✓	✓	✓						
23: SH35 & 2 – Whakata - NZTA	Design	✓	✓		✓						
24: SH2 Napier-Gisbourne NZTA	Construction Underway	✓	✓		✓						
25: Tauranga-Thames - NZTA/SafeRoads	Design	✓	✓		✓						



KEY

Local Authority



NZTA



Confirmed milestone



Milestone underway



Milestone proposed



Project complete



Projected completion

